COMPLETION REPORT

1	Name of the Work	Drilling of Borewells and Providing Pump motor at Shettyhalli Village and Surrounding area in ward no.12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	CE/DZ/TS/41/2018-19 Dated: 24.01.2019
3	Head of Account which is chargeable	P3293 (Job Code 012-19-000029)
4	Instrument Order No. and date	EE/DD/WO/544/19-20 dated: 01/02/2020
5	Name of Contractor	M/s Technical Manager(West), KRIDL
6	Work started	01/01/2020
7	Work Completion	30/06/2020
8	Time Stipulated for Completion of Work	180 Days
9	Delay in Execution of Work	-NIL-
10	Measurement recorded in	MB No. 4894/20-21 Page No. 489315 to 489317
11	Check Measurement of the Asst	AEE
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	M. Nagesh MurthyAEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 20.00 Lakhs	Rs. 19,99,468.80	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no:12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division